

BOND PROGRAM STATUS REPORT

March 3, 2011

Administration Building

- R²A Architecture submitted plans to DSA on May 4, 2010. Plan approval is in back check status at DSA. The District has reviewed the plans and has submitted comments and recommendations to the architect. A meeting with the architect will be scheduled to review the project and the architect's estimate for construction. Construction is anticipated to begin summer of 2011.

Main Gym Remodel

- The contractor is working to complete the items noted on the punch list. The Fire Marshall gave approval for occupancy and the athletic department has moved into the building. Notice of Completion was submitted to the board for approval at the March 1st meeting.

Student Services

- Construction is approximately 98% complete. Concrete work is in process around the exterior of the building. PW Construction has requested the architect to complete the punch list walk mid-March. The purchasing department will begin ordering furniture the first week of March; installation of furniture on the second floor will be completed first. Project completion is targeted for April 2011.

East Campus – Public Restrooms

- The mandatory job walk occurred on February 24th, the bid opening is March 3rd at 2:00 pm. Demolition work will begin in April and the project will take about 150 days to complete.