

BOND PROGRAM STATUS REPORT
for the Citizen's Oversight Committee Meeting
September 20, 2012

Administration Building

The project is moving along; framing work inside the building, rough-in for the electrical and plumbing and construction of the new elevator are almost complete. The new generator is scheduled for delivery this week. The HVAC contractor continues to get shop drawings approved and install material. The roof-top HVAC units are scheduled for delivery September 29th. The roofing sub is patching the existing roof so that the new roof can be installed next week. Installation of the windows is also scheduled to begin the last half of September. With the roof and windows installed the drywall could start the beginning of October. The street connection is pending commencement of the work with now obtained approvals from the City of Glendora and the City of Azusa. The contractor continues to be reminded that the site needs to be clean and the landscaping maintained.

Campus Center

The consultant agreement for the architect was board approved at the September 11th meeting. Planning, scope and design meetings will be scheduled.