

# **BOND PROGRAM STATUS REPORT**

## **December 3, 2009**

---

### **Administration Building**

- R<sup>2</sup>A Architecture has completed approximately fifty percent of the design development. Design development plans were sent to the District for review and have been returned with comments. An ADA Access Compliance review for the area surrounding the building has been completed and the final report is pending. Construction is anticipated to begin spring of 2011.

### **Campus Signage**

- New directory maps were installed in November. Additional building signage has been placed on the remaining buildings.

### **Field House & Concession Building**

- The Field House and Concession buildings were dedicated on November 17<sup>th</sup>. The Notice of Completion was approved at the November 17<sup>th</sup> board meeting.

### **Fine Arts Building**

- Plans were submitted to DSA for review and approval at the end of November. Anticipate construction to begin spring of 2011.

### **Hayden Hall Remodel**

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing.

### **Main Gym Remodel**

- Project was bid and the preconstruction meeting is scheduled for December 9<sup>th</sup>. Work will begin December 21<sup>st</sup>.

### **Phone System Upgrade**

- Global CTI Group is in process of upgrading the District's telephone software system. The phone system will be down for a few hours on December 28<sup>th</sup>. New handsets will be installed around campus beginning December 29<sup>th</sup>.

### **Security Building**

- Underground work is in process, footings are poured, grading and site work continue. Contractor has scheduled the project to take approximately five months to complete.

### **Student Services**

- Concrete slabs on all floors have been poured. HVAC, plumbing, electrical and framing work are in process.

### **Technician Development Center (Tech D) and Technology & Engineering (Tech E)**

(Formerly called the Vocational Technology Building)

- Phase 2 grading and site work are in process. Equipment ordered for the project continues to arrive and be installed. Furniture, data and telephones for the remaining faculty and the dean will be moved into the new building on December 4<sup>th</sup>.