

BOND PROGRAM STATUS REPORT

March 4, 2010

Administration Building

- R²A Architecture continues to work on the plans which are approximately 75% complete. The ADA Access Compliance review for the area surrounding the building was completed and will be submitted to DSA with the full set of plans. Construction is anticipated to begin spring of 2011.

Fine Arts Building

- Plans were submitted to DSA the first of December 2009. Anticipate construction to begin spring of 2011.

Hayden Hall Remodel

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing. It is dependant on the November 2010 ballot measure.

Main Gym Remodel

- W & N Luxor Construction has begun demolition work. Project completion is scheduled for September 2010.

Security Building

- The contractor is approximately 65% complete. The purchasing department is coordinating with the security department regarding furniture and equipment needs for the new building. Project completion is expected to be May 2010.

Student Services

- Framing is approximately 95% complete and sheeting is being installed on the outside of the building. The purchasing department is coordinating with various departments, who will move into the building, regarding furniture and equipment needs. Project completion is expected to be fall 2010.

Technician Development Center (Tech D) and Technology & Engineering (Tech E) (Formerly called the Vocational Technology Building)

- Phase 2 construction is approximately 25% complete. Project completion is expected summer 2010.

West Gym – Public Restrooms

- Architect is currently working on preliminary design for a new public restroom building to be located adjacent to the main gym area. Submittal to DSA is expected to be summer 2010.