

BOND PROGRAM STATUS REPORT

March 6, 2008

Campus Landscape

- Preliminary planning to review irrigation and landscape at various campus locations.

Center for Innovation

- Construction of CFI is approximately 98 percent complete. Landscaping is in process. Installation of furniture will begin this week. Phase one, relocating faculty and staff into the new building, is scheduled to begin April 12 and 13th.

Field House

- Construction is in process at the Field House and Concession Building. Concrete for the first floor columns has been poured at the Field House. Grading and underground utilities are currently in process at the Gate House.

Gymnasium Upgrades

- Preliminary planning and design to upgrade and replace the gym floor, paint the interior and upgrade the lighting is in process.

Hayden Hall Remodel

- Remodel of the existing Hayden Hall currently in the preliminary planning stages.

HVAC Upgrades

- Upgrades to the existing HVAC systems in Video Tech and Physical Science are on the schedule to be completed spring 2008.

Liberal Arts Building

- As part of the secondary effects of the construction of the Center for Innovation, the LB Building and restrooms will be remodeled. The scope of work will include replacement of existing offices with more classrooms and remodeling of the first floor restrooms. Project is currently being advertised and bids will be opened March 19th.

Main Campus Gateway

- The new marquees have been installed. Daktronics will activate and test signs the first week of March. Greg Hinrichson, Director of Performing Arts, and his staff will be trained on how to program and operate the new marquees. SCE has indicated that there is some rebate incentives available for the new marquees, actual amount pending their review of the completed project.

Main Gym Remodel

- Preliminary planning in process, Architect and their consultants have walked the site to review the scope of work.

Softball Fields

- Plans have been submitted to DSA for review and approval.

Student Services

- Project was approved by DSA and the District has received approval from the State Chancellor's Office to formally bid the project. Project is currently being advertised with the bid opening date scheduled for April 17th.

Vocational Technology Building

- Buildings have been demolished; grading and underground work is in process.

West Campus Access Drive

- Plans have been received to modify the drive off of Barranca Avenue into campus. Project is being advertised and bids will be opened on March 7th. Anticipate construction to begin the end of March and be complete by June 30, 2008.