

BOND PROGRAM STATUS REPORT

June 5, 2008

Campus Landscape

- Preliminary planning and design is in process for irrigation and landscape at various campus locations.

Center for Innovation

- CFI building was dedicated June 6th. The relocation of faculty and staff into the new building is almost complete.

Field House & Concession Building

- Construction is in process at the Field House and Concession Building. Concrete around the restroom buildings is in process to insure paths for upcoming graduation ceremonies. Structural beams at the Gate House are in process of being set.

Gymnasium Upgrades

- Gym floor replacement has begun. The gym will be closed for a few months and should reopen by mid August. The interior painting and lighting upgrades are complete.

Hayden Hall Remodel

- Remodel of the existing Hayden Hall currently in the preliminary planning stages.

HVAC Upgrades

- Upgrades to the existing HVAC systems in Video Tech and Physical Science are in process of being completed by ACCO Engineering.

Liberal Arts Building

- As part of the secondary effects of the construction of the Center for Innovation, the LB Building and restrooms are being remodeled. The scope of work includes replacement of existing offices with classrooms and remodeling of the first floor restrooms. This work is in process of being completed.

Main Campus Gateway

- SCE rebates were received in the amount \$10,339.80 for the two marquee upgrades.

Main Gym Remodel

- Construction documents will be ready for submittal to DSA by the end of August 2008.

Softball Fields

- Construction of the new Softball Fields Complex has begun. Underground utilities work is almost complete. Work at the range is approximately 100% complete.

BOND PROGRAM STATUS REPORT

June 5, 2008

Student Services

- Project was bid and awarded to PW Construction. Construction will start June 16, 2008.

Video Tech and Portable #3 (Foundation)

- These two areas will be remodeled beginning in June and will be used for classrooms. Scope of work will include interior walls, new paint and carpet. This is secondary effects of CFI completion.

Vocational Technology Building

- Grading and underground work is in process.

West Campus Access Drive

- West Campus Access Drive was completed in April. This will assist with traffic in and around the new Student Services building.