

BOND PROGRAM STATUS REPORT

September 3, 2009

Administration Building

- R²A Architecture has had several meetings with the end-users to discuss planning and design. Preliminary space design and layout has been completed and will be reviewed with the board of trustees at the upcoming meeting. Construction is anticipated to begin spring of 2011.

Campus Signage

- R & R Signs is in process of relocating and updating the monument signs on campus; work should be complete this week.

Campus Walkway Replacement

- Replacement of concrete walkways around the Campus Center has been completed. Grounds department is in the process of remediation of landscape and grass around the walkway's replaced.

Field House & Concession Building

- District has taken beneficial occupancy of the building and the contractor is in process of completing the final punch list items. Tile contractor has completed the installation of the tiles on the curved stair walls. The mural was designed by the Art department.

Fine Arts Building

- Meetings have been held with the architect, engineers and the Fine Arts department to review plans and gather information. Architect is working on finalizing construction documents. Anticipate construction to begin spring of 2011.

Hayden Hall Remodel

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing.

Main Gym Remodel

- Earlier this week the architect and district met to review the project scope and budget. DSA back-check is scheduled for September 14th.

Security Building

- Pre-construction meeting is scheduled for September 23rd at 8:00 am. Inland Empire Builders will be the contractor for this project. Construction is scheduled to begin in October 2009.

Student Services

- Concrete foundations and first floor slab have been poured. Site work around planter walls continues. Second floor utility rough-ins are in process.

Technician Development Center (Tech D) and Technology & Engineering (Tech E)
(Formerly called the Vocational Technology Building)

- District has taken beneficial occupancy of Phase I, classes are being held. Furniture and equipment ordered for the project continues to arrive. Contractor is working on completing the construction punch list items.