

BOND PROGRAM STATUS REPORT

September 16, 2010

Administration Building

- R²A Architecture submitted plans to DSA on May 4, 2010. Plan approval is in back check status at DSA. Construction is anticipated to begin spring of 2011.

Fine Arts Building

- Plans have been reviewed and approved by DSA. Meetings to discuss swing space assignments have begun. Anticipate construction to begin summer of 2011.

Hayden Hall Remodel

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing. It is dependant on a state bond ballot measure.

Main Gym Remodel

- Construction is in process by W & N Luxor Construction. Project completion is scheduled for October 2010.

Campus Safety Building

- The project is completed.

Student Services

- Construction is approximately 80% complete. The purchasing department continues to meet with various departments to coordinate furniture and equipment needs. Tec Services is coordinating the necessary data and telephone moves. Project completion is expected to be December 2010.

Technician Development (Tech D) and Technology Engineering (Tech E)

(Formerly called the Vocational Technology Building)

- Phase 2 construction is complete with just a few items to be completed from the punch list. The building dedication was held on September 14, 2010.

East Campus – Public Restrooms

- Plans were received by DSA and they have completed about 85% of their review. Anticipate construction to begin spring 2011.