

BOND PROGRAM STATUS REPORT

September 18, 2008

Campus Landscape

- Original scope of work was decreased; OLEA Landscape is in process of preparing plans for irrigation and landscape around MIS (TecS) and the Central Plant.

Field House & Concession Building

- Construction is underway at the Field House and Concession Building. The building structures are in place. Installation of electrical, plumbing, HVAC and fire sprinkler systems are in process. Walkways and curbs are in progress. Grading, base and asphalt for the fire road is scheduled to begin next week.

Hayden Hall Remodel

- Remodel of the existing Hayden Hall currently in the preliminary planning stages. We have submitted a Request for Proposal (RFP) to the state for 50-50 cost sharing.

HVAC Upgrades

- Upgrades to the existing HVAC systems in Video Tech and Physical Science are almost complete. Minor adjustments and air balance work is in process.

Liberal Arts Building

- The upgrades to the LB Building are complete. Classrooms are in use this semester and the restrooms are operational.

Main Gym Remodel

- We are currently coordinating with the Division of State Architect to review project scope and code requirements.

Portable #1

- As part of the secondary effects of the construction of the new Vocational Technology Complex, P1 will be remodeled to accommodate the Estheticians program. Project will bid the middle of September and construction would begin in October.

Softball Fields

- Construction of the fields' portion is complete and they are being used by the athletic department. The contractor will continue to work on-site to finish construction of the restroom facilities and site-work.

Student Services

- Demolition and grading has begun at the job-site.

BOND PROGRAM STATUS REPORT

September 18, 2008

Page 2

Video Tech and Portable #3 (Foundation)

- These two areas have been remodeled; classroom space was created and is being utilized this semester.

Vocational Technology Building

- Construction is in process. Current construction activity includes the masonry walls, steel work, framing, roof deck and rough electrical, plumbing and HVAC work. Bob Iverson, Purchasing Director and Jim Scinocca, Project Manager are working closely with the automotive department to coordinate and finalize equipment and furniture needs.