

BOND PROGRAM STATUS REPORT
for the Citizen's Oversight Committee Meeting
December 2, 2010

Administration Building

- R²A Architecture submitted plans to DSA on May 4, 2010. Plan approval is in back check status at DSA. The District has reviewed the plans and has submitted comments and recommendations to the architect. Construction is anticipated to begin summer of 2011.

Fine Arts Building

- Plans have been reviewed and approved by DSA. Work to modify P1, P2, P3 and Hayden Hall for swing space and FLS space has begun. Anticipate construction of the Fine Arts Building to begin summer of 2011.

Hayden Hall Remodel

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing. State funding will not be available until review again in 2012. Approximately 1.4 million is needed for Hayden Hall. District will review possible bid savings from other projects to supplement the 50% state funding for this project, being cautious not to take anything away from the other planned projects that may affect instruction.

Main Gym Remodel

- Construction is in process by W & N Luxor Construction. The project completion date is mid December 2010 due to contractor delays. The District is monitoring and working as closely as possible with the contractor to get the project completed.

Safety Building

- The building dedication was held Tuesday, November 16th.

Student Services

- Construction is approximately 90% complete. The purchasing department continues to meet with various departments to coordinate furniture and equipment needs. Tec Services is coordinating the necessary data and telephone moves. Project completion is targeted for January 2011.

East Campus – Public Restrooms

- DSA completed their structural back check review and has returned comments to the architect. The architect is working on making corrections and will re-submit the project to DSA for final review. Anticipate construction to begin spring 2011.