



**BOND PROGRAM STATUS REPORT
for the Citizen's Oversight Committee Meeting
December 4, 2014**

Art Center Building

The Fine Arts Building is currently under contract with Pinner Construction. A Notice to Proceed was issued on July 28, 2014 and construction has commenced. Demolition of the original building is complete and earthwork and utility infrastructure is underway. Offsite steel fabrication is underway as well. Scheduled construction completion is anticipated to be in July, 2016.

Hayden Hall Modernization

The Department of Finance has approved the project for funding on a 50/50 basis. Westberg + White Architects will be the architectural firm on the project. Preliminary plans for the project will be needed by June of 2015. Construction should commence in February, 2016 with completion by March, 2017.

Campus Center Modernization

Programming for the project has been completed with district administration and staff. The project will include modernization of the upper floor of the building including build-out of additional office space and re-purposing, interiors, electrical and mechanical systems, roofing systems and ancillary items. Scheduling of this project has not yet been determined.

PC Building—Dental Program Modernization

A formal job walk and bid opening has been conducted and resulted in bids that were over budgetary amounts. Meetings are in progress for determining the next steps. *This is not a bond funded project.*

Prop. 39 Phase II—Campus Center HVAC and Pedestrian Walkway LED Lighting

A bid award has been made to Southland Corporation. Project construction includes replacing one air-handler on the Campus Center and replacing incandescent lighting throughout the campus walkways with energy efficient LED lighting devices. *This is not a bond funded project.*