

**BOND PROGRAM STATUS REPORT**  
**for the Citizens Oversight Committee Meeting**  
**December 15, 2011**

---

**Administration Building**

- Demolition work is in process, the slab on the first floor is being removed. Site demolition work to remove the exterior concrete is almost complete. Caissons were delivered to the job-site and placed last week.

**Campus Center Flooring Asbestos Abatement**

- Cardinal Environmental, dba 5M Consulting was the low bidder at \$28,800. Notice to Proceed will be issued around December 19, 2011; work is scheduled to be completed over the holiday break.

**East Campus – Public Restrooms**

- The project is about 98% complete. The contractor is grading and compacting the soil to pour the last section of concrete and to relocate the electrical vault. Due to contractor delays the project should now be complete by mid-January.

**Tech C Renovation**

- Renovation of the first floor area in Tech C, which is currently occupied by photography, will be remodeled for the Esthetician program. The consultant agreement was approved at the December 6<sup>th</sup> Board meeting. The architect has estimated the construction costs to be approximately \$625,000. Meetings with the end users are being scheduled to discuss the design phase of the project.