

# **BOND PROGRAM STATUS REPORT**

**March 5, 2009**

---

## **Administration Building**

- R<sup>2</sup>A Architecture was chosen as the firm to complete the design of the Administration Building. The first design meeting with end-users was held February 26<sup>th</sup>. Construction is anticipated to begin spring of 2011.

## **Campus Landscape**

- This project includes re-landscaping along the south Child Development Center yard, in front of MIS and around the Central Plant TES Tank. Final plans were received from OLEA Landscape and approved by the District. Bids were due 3/3/09, approval of low-bidder is pending board approval.

## **Field House & Concession Building**

- Construction is underway at the Field House and Concession Building. Interior finish work is in process (e.g., lockers, tile, plumbing fixtures, lighting, etc.) Site work around the Gate House has begun. Project completion date extended from March 2009 to May 2009.

## **Fine Arts Building**

- Meeting was held with architect, engineers and the Fine Arts department to review plans and gather additional information. Architect is working on finalizing construction documents. Anticipate construction to begin spring of 2011.

## **Hayden Hall Remodel**

- Final Project Proposal (FPP) has been submitted to the state for 50-50 cost sharing.

## **Main Gym Remodel**

- Architect will have final plans ready for submittal to DSA this month.

## **Security Building**

- Project is designed, plans are approved by DSA and construction is anticipated to start fall of 2009.

## **Student Services**

- Excavation work for the foundations and footings are in process. Some additional excavation work will be necessary due to the recent rains. Steel erection is in process. Project completion is scheduled for fall of 2010.

## **Technician Development Center (Tech D) and Technology & Engineering (Tech E)** (Formerly called the Vocational Technology Building)

- Construction is in process. Current construction activity includes the masonry walls, steel work, framing, roof deck and rough electrical, plumbing and HVAC work.