

Citrus Community College

Citizens' Oversight Committee

Bond Projects Status Update

September 16, 2021

ED MODERNIZATION



ED MODERNIZATION

- Westberg White Architects
- ED is the last bond project to be completed due to use of facility as swing space
- Building will be returned to educational spaces
- (2) science laboratories, classrooms, offices and meeting areas
- Project encompasses a complete repurpose of space with new mechanical, electrical, technology and energy efficiency



ED MODERNIZATION

- \$3.5 million original bond budget
- External funding will be utilized
- Two Alternates join the project
 - Two Science Labs: \$2,137,000
 - Front Portico Entry: \$547,000
 - Base Bid: \$11,407,700
- Total Award of Bid: \$14,091,700
- Horizons Construction
- Notice to Proceed: June 1, 2021
- Construction duration update—18 months minimum—Likely 24 months
- Supply Chain Challenges
 - COVID-19



ED MODERNIZATION



ED MODERNIZATION



ED MODERNIZATION



ED EXTERIOR-NORTH



ED EXTERIOR-SOUTH



ED LAB INTERIOR



MEASURE Y

Cordoba Corp.

- Program Mgmt. & Construction Mgmt.
 - Mr. Emil Zordilla
 - Program Manager
- Beginning Process
 - CEQA
 - Implementation Plan
 - Establish the Design Pool



Questions...

