

Citrus Community College

Citizens Bond Oversight Committee

Measure G

Bond Program Overview

September 22, 2016



FINE ARTS BUILDING CONSTRUCTION PROGRESS

- Total budget of \$20 million
- Scheduled completion...August 2016
- Construction was completed **AHEAD** of schedule
- Building Dedication ceremony was held on September 6, 2016
- We have many happy patrons using the **State of the Art** facility
- A Notice of Completion is being prepared
- Thank you to all who supported!

FINE ARTS BUILDING



HAYDEN HALL MODERNIZATION

- Westberg + White Architects is the design firm
- Estimated budget of \$4 million
 - 50% Bond-funded
 - 50% State-funded



HAYDEN HALL MODERNIZATION

- Horizons Construction is the general contractor
- A Notice to Proceed with the construction was issued on August 16, 2016
- Construction is estimated to last 1 year
- Contractor has mobilized for work
- Abatement is complete and demolition is underway



HAYDEN HALL MODERNIZATION



HAYDEN HALL MODERNIZATION



CAMPUS CENTER MODERNIZATION

- Project encompasses upper floor space including space planning, mechanical, electrical and technological systems
- Estimated budget of \$4 million
- Westberg + White Architects is the design team
- Design documents are with DSA
- Construction bidding will begin once DSA approval is complete
- Construction duration- approximately 1 year



ED MODERNIZATION

- Westberg + White Architects is the design team
- Preliminary planning is in progress
- ED is the last bond project to be completed due to use of facility for swing space
- Building will be returned to classroom space
- Estimated budget of \$3.5 million
- Planning phase to begin in Fall of 2016
- Construction scheduled to begin in Spring of 2018
- Construction time is 1 year



Questions...

