

Citrus Community College

Citizens Bond Oversight Committee

Measure G

Bond Program Overview

September 24, 2020



ED MODERNIZATION



ED MODERNIZATION

- Westberg White Architects
- ED is the last bond project to be completed due to use of facility as swing space
- Building will be returned to educational spaces
- (2) science laboratories, classrooms, offices and meeting areas
- Project encompasses a complete repurpose of space with new mechanical, electrical, technology and energy efficiency



ED MODERNIZATION

- Project estimate is \$8.5-9.5 million
- \$3.5 million original bond budget
- External funding will be utilized for extra budgeting power
- DSA back-check is in process
- DSA plan approval...October, 2020
- Bidding process to begin in November, 2020
- Construction beginning early 2021
- Construction duration will be approximately (1) year



ED EXTERIOR-NORTH



ED EXTERIOR-SOUTH



ED LAB INTERIOR



Questions...

