

Citrus Community College

Citizens Bond Oversight Committee

Measure G

Bond Program Overview

March 28, 2019



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION

- Project encompasses upper floor space planning, mechanical, electrical and technology systems
- Westberg + White Architects is the design team
- Horizons Construction is the general contractor
- Bid award was for \$3,647,000
- Notice to Proceed issued October 9, 2017
- Grand Opening is on May 7, 2019



CAMPUS CENTER MODERNIZATION

- Project is 99% complete
- Final cleaning underway
- Final equipment test underway
- Final electronics test underway
- Furniture installation
- Final commissioning underway



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



- Student Study Area
- Meeting Space

CAMPUS CENTER MODERNIZATION



CAMPUS CENTER MODERNIZATION



- Staff Offices
- Meeting Space



CAMPUS CENTER MODERNIZATION



- Staff Offices
- Meeting Space



ED MODERNIZATION

- Westberg + White Architects
- Schematic drawings complete
- Stakeholder meetings continue for finalizing space requirements
- ED is the last bond project to be completed due to use of facility as swing space
- Building will be returned to classroom & laboratory space
- \$3.5 million original bond budget
- Construction will begin upon DSA approval and bidding
- Construction duration is 1 year



Questions...

